

ENGINEERING REVIEW SECTION DATA REQUIRED WITH ECC

INSTRUCTIONS

Please complete the test data and submit this form with the <u>Engineers Certificate of Completion</u>. An Approval of Construction cannot be issued without the data identified below in accordance with Arizona Administrative Code (A.A.C.) R18-5-508(C). Please attach all supplemental information and calculations to this form.

DАТА

1.

PRESSURE TEST DATA	
Indicate Segment Tested	
Pressure and Leakage Test Results (Pass/Fail)	
Date Tested	
Time Started	
Time Finished	
Pipe Diameter	
Footage Tested	
Allowable Leakage	
Leakage Observed	
Pressure at Test Point	
Employee Observing the Test (Please Print Legibly)	
Signature of Employee Observing the Test	

2.

DISINFECTION SAMPLING					
Initial Sampling	Date				
(Minimum 50 ppm available chlorine)	Time				
	ppm Cl ₂				
After 24 Hours Detention Time	Date				
(Minimum 10 ppm free chlorine)	Time				
	ppm Cl ₂				
After Sufficient Flushing	Date				
(Water is clear and system Cl ₂ residual is measured)	Time				
	ppm Cl ₂				
Bacteriological Sampling(s):	Date				
	Time				
	Attached (Y/N)				
		Yes/No	Yes/No	Yes/No	Yes/No

3.

	D C : 10 1
Certification	Professional Seal
	As per A.A.C. R18-5-507(B)(1)
I,, certify that I have inspected the	
work performed and have found it to be satisfactory and in accordance with	
Arizona Administrative Code, Arizona Engineering Bulletins, and the approved specifications.	
Authorized Persons Signature Date	